Depoe Bay HarborBID AND CONSTRUCTION SCHEUDLEPND 224017Docks 2-4 ReplacementRecommended6/1/2023

	20)22		2023									2024										2025			
			c Jan	Feb	Mar	Apr	May	Jun	Jul	Aug Sep	Oct	Nov	Dec	Jan	Feb	Mar Apr	May Ju	n Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Permit Applications																										
Permitting			u	p to 9	month	ıs				· · · · · · · · · · · · · · · · · · ·																
Prepare Advertisement and Bid Documents											1 wk															
Bidding											4 w	ks														
Contracts												3 w	ks													
Notice to Proceed																										
Submittals													7 mo	nths												
Materials Procurement														12 m	12 months											
Electrical Materials - materials														Order	Order ASAP (assume up to 12 months)											
Floating Docks - materials and fabrication															8 months											
Pipe Piles - materials and fabrication															6 months											
Gangway - materials and fabrication																	4 months									
Structural Steel - materials and fabrication																	4 months									
Plumbing and Misc - materials																	6 months									
Site Mobilization																					1 mo	nth				
H&H Study Field Work [PND]								Surve	eys, Ba	aseline												Cont	inued	Field V	Vork	
Site Construction (limited to In Water Work Window)																						Nov	1 - Feb	15		
Demolition																						2 mo	nths			
Floating Dock Assembly																						3-1/2	mon	:hs		
Pile Installation																						3-1/2	mon	:hs		
Pier and Gangway Installation																							2-1/2	mont	:h	
Utilities Installation																							3 mo	nths		1
Final Completion/Demobilization																										
Submit H&H Study Report (Mitigation) [PND]																										